

City of Nederland WWTP Facility Assessment

Client Name: City of Nederland

Subject: Progress Report

Created By: Simone King, PE

Westwood No.: R0043842.04

Date: 10/7/2026

Westwood

Work in Progress:

- Cost estimates for proposed improvements are still being drafted and reviewed for QA/QC.

Work to be completed by next Progress Report:

- Final WWTP Facility Assessment report to be submitted to the City after comments and feedback are received from the City.


Updates to the Schedule:

- Schedule has been updated to accomodate City review.

Project Notes / Questions:

- City of Nederland WWTP operations staff to provide a site plan identifying requested lighting locations.

Project #: 0043842.04
Client: City of Nederland
Project: Wastewater Treatment Plant Facility Assessment
Date: Wed 10/7/26



City of Nederland WWTP Centrifuge Replacement

Client Name: City of Nederland

Subject: Progress Report

Created By: Gabriela Y. Porras, PE

Westwood No.: R0043842.03

Date: 10/1/2026

Westwood

Work in Progress:

Westwood sent back markups to the electrical engineering subconsultants to receive back 100%.

- Electrical costs are coming in higher than expected although Westwood is reviewing accuracy as there is potential that the electrical engineering subconsultant is accounting for some cost items that are reflected in the Alfa Laval & El2 pricing package. This will be reflected in 100% OPCC.


Work to be completed by next Progress Report:

- When subconsultants send back their 100% design, Westwood will do final QA/QC for project (plan set, specifications, and cost estimate) and put pencils down.

Updates to the Schedule:

- Procurement postponed as City is reevaluating project priorities and budgets.

Project Notes / Questions:



City of Nederland Water Plant Clarifier #1

Client Name: City of Nederland

Subject: Progress Report

Created By: Trey Glasper

Westwood No.: R0043842.00

Date: 10/7/2026

Westwood

Work in Progress:

- Westwood received the physical copies of the O&M Manuals on Saturday, 9/12. The manuals were reviewed on Monday, 9/14, and the following issues were identified:
 - Two of the three VFD Manuals are missing every other sheet. It appears the manuals were printed single-sided; however, the page count remained as though they had been printed double-sided.
 - The Startup Documents located at the end of the O&M Manual are missing. This was also previously noted as a comment on Westwood's review response.
- Westwood notified Allco of the above issues on Monday, 9/14, and requested that the missing documents be provided electronically in PDF format so Westwood can print the documents and submit the completed O&M Manuals to the City.
- Westwood followed up with Allco regarding the missing documentation on Tuesday, 9/15, and again on Tuesday, 9/22. As of 10/1, Westwood has not received a response or the requested documents.
- Westwood engaged with Equipment Vendor to circumvent Allco and received the necessary documentation to finalize the O&M manuals. Westwood coordinated with Allco to sign and date all necessary documents.
- Westwood has sent via Fedex overnight the project close out package to the City on 10/7 and it should arrive on 10/8.


Work to be completed by next Progress Report:

- Coordinate with the City to ensure all documentation has been received and is adequate to finalize project and recommend final payment and acceptance from City Council.
- Upon receipt of all final documents executed by the City, Westwood can add to files and distribute to all parties for records. Westwood will also notify the TCEQ that the project has been completed.

Updates to the Schedule:

- The schedule has been updated to reflect items noted above.

Project Notes / Questions:



City of Nederland Water Plant Chemical Feed Station Improvements

Client Name: City of Nederland

Subject: Progress Report

Created By: Kris Glende

Westwood No.: R0043842.07

Date: 10/1/2026

Westwood

Work in Progress:

- 60% Civil plan set has been completed and sent to the City for review on 9/8/26.
- 60% Civil plan set will be provided to electrical subconsultants by 10/12/26 pending City review.
- Contract documents, technical specifications and engineering design report are being revised per internal review.

Work to be completed by next Progress Report:


- Comments from City on 60% design plans.

Updates to the Schedule:

- Schedule has been updated.

Project Notes / Questions:

- City to provide any comments or questions about the 60% design set.



City of Nederland Water Plant Filter Replacement

Client Name: City of Nederland

Subject: Progress Report

Created By: Kris Glende

Westwood No.: R0043842.05

Date: 10/1/2026

Westwood

Work in Progress:

- 60% Civil plan set has been completed and sent to the City for review on 9/8/26.
- 60% Civil plan set will be provided to electrical subconsultants by 10/12/26.
- Construction sequencing is under internal QA/QC review and a meeting will be scheduled with Operations on the week of 10/5 or 10/12 to discuss and obtain any feedback to incorporate into design.
- Contract documents, technical specifications and engineering design report are being revised per internal review.

Work to be completed by next Progress Report:


- Comments from City on 60% design plans.
- Meeting with Ovivo between City Operations and Westwood

Updates to the Schedule:

- Schedule has been updated.

Project Notes / Questions:

- City to provide any comments or questions about the 60% design set.



City of Nederland Water Plant Clarifier #2

Client Name: City of Nederland

Subject: Progress Report

Created By: Kris Glende

Westwood No.: R0043842.02

Date: 10/1/2026

Westwood

Work in Progress:

- 60% Civil plan set has been completed and sent to the City for review on 9/8/26.
- 60% Civil plan set has been provided to electrical and structural subconsultants and their work is ongoing.
- Clearstream noted that if the City moves forward with procurement of the Clarifier equipment in 2026 then they can honor the same pricing that was provided for Clarifier #1. See attached memo for for sole-source justification.

Work to be completed by next Progress Report:

- Civil plans to be updated per any City comments and progressed to the 90% design milestone.
- 90% structural and electrical plans to be completed and under internal review.
- Decision by the City on sole-sourcing clarifier equipment or publically bidding.

Updates to the Schedule:

- Schedule has been updated.

Project Notes / Questions:

- City to provide any comments or questions about the 60% design set.

ID	Task Name	% Complete	Duration	Start	Finish	Half 2, 2026												Half 1, 2027												Half 2, 2027												Half 1, 2028											
						M	J	J	A	S	O	N	D	J	J	M	A	M	J	J	J	A	S	O	N	D	J	J	F	M	A	M	J																				
1	1 City of Nederland Clarifier #2 Rehabilitation	21%	530 days	Mon 5/18/26	Fri 5/26/28																																																
2	2 Project Kickoff	100%	1 day	Mon 5/18/26	Mon 5/18/26																																																
3	3 Design Phase Services	37%	237 days	Mon 5/25/26	Tue 4/20/27																																																
4	4 Project Management and Coordination	40%	187 days	Mon 5/25/26	Tue 2/9/27																																																
5	5 Survey & Data Compilation	100%	20 days	Mon 7/20/26	Fri 8/14/26																																																
6	6 Preliminary Design (60%) Submittal	100%	86 days	Mon 5/25/26	Mon 9/21/26																																																
7	7 Collect and Review Existing Data	100%	5 days	Mon 5/25/26	Fri 5/29/26																																																
8	8 Preliminary Site Plan & Exhibit for Scope Verification	100%	46 days	Tue 7/7/26	Tue 9/8/26																																																
9	9 Plan Review Meeting w/ City	100%	1 day	Mon 9/21/26	Mon 9/21/26																																																
10	1. Final Design (90% & 100%) Submittals	22%	152 days	Mon 9/21/26	Tue 4/20/27																																																
11	1. 90% Construction Plans	50%	60 days	Mon 9/21/26	Wed 12/16/26																																																
12	1. 90% Technical Specifications	50%	47 days	Mon 9/21/26	Wed 12/16/26																																																
13	1. 90% Contract Specifications	50%	30 days	Mon 9/21/26	Wed 12/16/26																																																
14	1. 90% OPCC	50%	10 days	Fri 10/9/26	Wed 12/16/26																																																
15	1. 90% QA/QC	0%	5 days	Thu 12/17/26	Wed 12/23/26																																																
16	1. Revisions after QA/QC	0%	5 days	Thu 12/24/26	Wed 12/30/26																																																
17	1. Submit 90% Package to City	0%	0 days	Wed 12/30/26	Wed 12/30/26																																																
18	1. City Review of 90% Package	0%	10 days	Thu 12/31/26	Wed 1/13/27																																																
19	1. Meet with City on 90% Package	0%	0 days	Wed 1/13/27	Wed 1/13/27																																																
20	2. Adjustments to 90% Package per City Comments	0%	5 days	Thu 1/14/27	Wed 1/20/27																																																
21	2. TCEQ Review and Approval	0%	90 days	Thu 1/21/27	Tue 4/20/27																																																
22	2. 100% Construction Plans	0%	25 days	Thu 1/21/27	Wed 2/24/27																																																
23	2. 100% Technical Specifications	0%	15 days	Thu 1/28/27	Wed 2/24/27																																																
24	2. 100% Contract Specifications	0%	15 days	Thu 1/28/27	Wed 2/24/27																																																
25	2. 100% OPCC	0%	5 days	Thu 2/11/27	Wed 2/24/27																																																
26	2. 100% QA/QC	0%	2 days	Thu 2/25/27	Fri 2/26/27																																																
27	2. Revisions after QA/QC	0%	3 days	Mon 3/1/27	Wed 3/3/27																																																
28	2. Submit 100% Package to City	0%	0 days	Wed 3/3/27	Wed 3/3/27																																																
29	2. City Review of 100% Package	0%	5 days	Thu 3/4/27	Wed 3/10/27																																																
30	3. City Approve 100% Package	0%	0 days	Wed 3/10/27	Wed 3/10/27																																																
31	3. Clarifier Equipment Pre-Purchase	0%	244 days	Mon 10/12/26	Thu 9/16/27																																																
32	3. City Authorize Pre-Purchase of Equipment	0%	1 day	Mon 10/12/26	Mon 10/12/26																																																
33	3. Execute Pre-Purchase Agreement	0%	10 days	Mon 10/12/26	Fri 10/23/26																																																
34	3. Submittals	0%	28 days	Mon 10/26/26	Wed 12/2/26																																																
35	3. Equipment Fabrication	0%	200 days	Wed 12/2/26	Tue 9/7/27																																																
36	3. Equipment Delivery to Site	0%	7 days	Wed 9/8/27	Thu 9/16/27																																																
37	3. Bid Phase	0%	52 days	Wed 3/10/27	Fri 5/21/27																																																
38	3. City Authorize Bid Advertisement at City Council	0%	0 days	Wed 3/10/27	Wed 3/10/27																																																
39	3. Bid Process	0%	20 days	Wed 3/17/27	Tue 4/13/27																																																
40	4. Pre Bid Meeting Onsite	0%	1 day	Tue 4/6/27	Tue 4/6/27																																																
41	4. Bid Day	0%	0 days	Tue 4/13/27	Tue 4/13/27																																																
42	4. Bid Analysis	0%	5 days	Wed 4/14/27	Tue 4/20/27																																																
43	4. Recommendation of Award	0%	0 days	Tue 4/20/27	Tue 4/20/27																																																
44	4. City Award Contract & Issue NOA at City Council	0%	1 day	Thu 4/22/27	Thu 4/22/27																																																
45	4. Contracts & Issue NTP	0%	21 days	Fri 4/23/27	Fri 5/21/27																																																
46	4. Construction Phase	0%	288 days	Wed 4/21/27	Fri 5/26/28																																																
47	4. NTP & Pre-Construction Conference	0%	1 day	Sat 5/22/27	Sat 5/22/27																																																
48	4. Exist Clarifier #2 Removal	0%	15 days	Wed 9/1/27	Wed 9/15/27																																																
49	4. Clarifier #2 Install	0%	70 days	Thu 9/16/27	Wed 11/24/27																																																
50	5. Electrical Install / Grout / Start Up	0%	25 days	Thu 11/25/27	Sun 12/19/27																																																
51	5. Substantial Completion	0%	1 day	Mon 12/20/27	Mon 12/20/27																																																
52	5. Punch List & Final Completion	0%	30 days	Tue 12/21/27	Wed 1/19/28																																																
53	5. Final Construction Paperwork	0%	15 days	Thu 1/20/28	Wed 2/9/28																																																
54	5. Record Drawings	0%	15 days	Thu 1/20/28	Wed 2/9/28																																																

Task Split Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Task Split Milestone

Inactive Milestone

Duration-only

Start-only

External Milestone

Project Summary

Inactive Summary

Manual Summary Rollup

Finish-only

Deadline

Inactive Task

Inactive Summary

Manual Summary

External Tasks

Progress

Manual Progress

Project: City of Nederland Water Plant Clarifier #2 Rehabilitation

Date Wed 10/7/26

Page 1

City of Nederland Lift Station Rehab

Client Name: City of Nederland

Subject: Progress Report

Created By: Jim Roberts, PE

Westwood No. R0043731.00

Date: 10/7/2026

Westwood

Work in Progress:

- Submit sealed plans

Work to be completed by next Progress Report:

- Discuss bidding, prepare construction contracts

Updates to the Schedule:

- Submit sealed plans 10/8/27. Revise Bidding and Construction per below.

Project Notes / Questions:

SCHEDULE

Activity - Each Lift Station	Estimated Completion
Notice-To-Proceed	2/6/2026
Site Visit & Coord Survey & SUE	2/11/2026
Topo Survey	3/11/2026
Conceptual Design Submittal - After Survey (30%)	5/15/2026
City Review (30%)	5/29/2026
Preliminary Design Submittal (60%)	6/26/2026
City Review (60%)	7/10/2026
Bid Ready Submittal (90%)	8/7/2026
Final Client Review Complete	8/21/2026
Submit Final Sealed Bid Set (100%)	10/8/2026
Bidding & Award	12/19/2026
Begin Construction w/NTP	1/15/2026
Complete Construction (Estimate, per Station)	6/15/2027
Record Drawings	6/30/2027

City of Nederland Wastewater Rehab West

Client Name: City of Nederland

Subject: Progress Report

Created By: Jim Roberts, PE

Westwood No. R0069501.00

Date: 10/7/2026

Westwood

Work in Progress:

- Submit sealed Phase 1 plans. Discuss bidding and construction documents.
- Continue 90% Phase 2 plans with approximately 80% of the lines complete. Working with AIMS on assistance with information to complete remaining videos, may need some City assistance with access.
- City to advise on whether to split Phase 2 plans or bid as single contract.

Work to be completed by next Progress Report:

- Phase 1 bid documents?

Updates to the Schedule:

- Phase 2 will not be complete in October. Best case for single plan set is end of November. Revised dates hi-lited blue.

Project Notes / Questions:

- Working with AIMS on requirements to complete approximately 19,000LF of remaining video. Some lines couldn't locate, some couldn't access, some require heavy cleaning .for additional cost (by Westwood).

SCHEDULE

Activity	PHASE 1	PHASE 2 NORTH		PHASE 2 SOUTH
Kick-off Meeting	02/11/26			
Clean & Televiser Lines - Part 1	03/01/26			
Review Video w/Client - Part 1	04/07/26	04/07/26		
Clean & Televiser Lines - Part 2, Begin Design		03/15/26		
Review Video w/Client - Part 2		04/14/26		
Clean & Televiser Lines - Part 3		05/12/26		
Review Video w/Client - Part 3		05/26/26		
Design - 60% Plans	06/23/26	08/07/26		10/05/26
City Review - 60% Plans	07/07/26	08/18/26		10/19/26
Design - 90% Plans	8/7/2026	TBD		TBD
City Review - 90% Plans	8/18/2026	9/29/2026		11/30/2026
Design - 100% Plans	10/8/2026	10/16/2026		12/14/2026
City Review - 100% Plans	10/22/2026	10/30/2026		1/6/2027
Bidding	12/20/2026	1/30/2027		3/3/2027
Construction	6/15/2027	1/30/2028		2/29/2028