

PROJECT NAME: Allen Meadows Drainage Improvements
CLIENT: City of Nederland
ENGINEER: Arceneaux Wilson & Cole, LLC
DATE: October 7, 2026

PROJECT SUMMARY

1) Project Summary

The project aims to improve drainage conditions within the cul-de-sac at Avenue N and 17th Street to reduce water level during high intensity storm events and prevent further flooding in adjacent residential homes. AWC has completed the design phase and are awaiting final approval from Entergy and execution of easements before the bidding/construction phase can begin.

2) Work Completed This Period (9/1/26 – 9/30/26)

- a) All final drawings, easement documents, and contract documents were submitted to the City last month. We have set an anticipated timeline for bidding and construction once the easements are agreed to and executed.
- b) Submitted final easement drawings for residential property to the City to prepare agreement documents to sign and submitted Entergy easement and permit for approval. Held meeting with City, AWC, and Entergy to discuss agreement. Entergy was sending an example agreement used previously for similar City projects.

3) Upcoming Work Items (10/1/26 – 10/31/26)

- a) City is reviewing, will edit, and send back for Entergy approval. Pending Entergy agreement and execution, the bidding phase is ready to proceed.

4) Potential Issues/Delays

- a) Pending Entergy agreement and execution.